



AMERICAN
STRUCTUREPOINT
INC.

WEEKLY INSPECTION REPORT

November 8, 2021

FOR WEEK ENDING:	November 12, 2021
PROJECT NAME:	Gostlin & Sheffield Roadway Reconstruction
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Grimmer Construction, Inc.
CONTRACT NUMBER:	R-38191
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	December 9, 2021
PERCENT OF PROJECT COMPLETE	89.0%

Recent Progress (November 1-6)

- Milestone pours path and drives
- Grimmer continues prepping subgrade for concrete items
- Grimmer begins placing topsoil

Anticipated Activities for the upcoming week (November 8-12)

- Grimmer continues concrete prep and topsoil
- Milestone to pour sidewalk, path, curb ramps, and curb and gutter

Of Note:

- Progress Meeting #44 was held on November 3, 2021
- Progress Meeting #45 will be held on November 17, 2021
 - Progress Meeting #45 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #17 for R-38192.



Figure 1: Grimmer grades for driveways



Figure 2: Milestone pours drive way near State Line