



AMERICAN
STRUCTUREPOINT
INC.

WEEKLY INSPECTION REPORT

December 6, 2021

FOR WEEK ENDING:	December 10, 2021
PROJECT NAME:	Chicago Street Widening & Reconstruction - Part 2
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Milestone Contractors
CONTRACT NUMBER:	R-38192
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	September 18, 2022
PERCENT OF PROJECT COMPLETE	51.0%

Recent Progress (November 29 – December 3)

- Milestone removed asphalt and all concrete items for phase 2 construction

Anticipated Activities for the upcoming week (December 6-10)

- Johnson will be paved temporarily for winter access

Of Note:

- Progress Meeting #19 was held on December 3, 2021
- Progress Meeting #20 will be held on December 15, 2021
 - Progress Meeting #20 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #47 for R-38191.