



AMERICAN  
**STRUCTUREPOINT**  
INC.

## WEEKLY INSPECTION REPORT

---

September 13, 2021

|                                    |  |
|------------------------------------|--|
| <b>FOR WEEK ENDING:</b>            | September 17, 2021                         |
| <b>PROJECT NAME:</b>               | Gostlin & Sheffield Roadway Reconstruction |
| <b>PROJECT LOCATION:</b>           | Hammond, IN                                |
| <b>OWNER:</b>                      | City of Hammond                            |
| <b>CONTRACTOR:</b>                 | Grimmer Construction, Inc.                 |
| <b>CONTRACT NUMBER:</b>            | R-38191                                    |
| <b>FIELD MANAGER:</b>              | John Tucker                                |
| <b>PROJECT ENGINEER:</b>           | Jeff Brent                                 |
| <b>FINAL COMPLETION:</b>           | October 8, 2021                            |
| <b>PERCENT OF PROJECT COMPLETE</b> | <b>79.6%</b>                               |

---

### Recent Progress (September 6-10)

- Grimmer continues Watermain work along Gostlin

### Anticipated Activities for the upcoming week (September 13-17)

- Grimmer will continue Watermain along Gostlin
- Grimmer will begin storm sewer work along Gostlin

### Of Note:

- Progress Meeting #40 was held on September 8, 2021
- Progress Meeting #41 will be held on September 22, 2021
  - Progress Meeting #41 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #14 for R-38192.



*Figure 1: Installing Watermain*



*Figure #2: TMC Temp Stripes Sheffield*