



WEEKLY INSPECTION REPORT

April 26, 2021

FOR WEEK ENDING:	April 30, 2021
PROJECT NAME:	Chicago Street Widening & Reconstruction - Part 2
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Milestone Contractors
CONTRACT NUMBER:	R-38192
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	September 18, 2022
PERCENT OF PROJECT COMPLETE	1.0%

Recent Progress (April 19 - 23)

- NIPSCO Relocated Poles to Make Way For Temp Pavement
- AT&T Relocated Their Utilities
- TMC Set up Maintenance of Traffic for Phase 1
- Milestone Removed Sidewalk & Prepped for Temp Pavement
- Hawk Removed Signals

Anticipated Activities for the upcoming week (April 26 - 30)

- Milestone will Continue Prepping for Temp Pavement
- Milestone will Place Temp Pavement and Remove Foundation

Of Note:

- Progress Meeting #3 was held on April 21, 2021
- Progress Meeting #4 will be held on May 5, 2021
 - Progress Meeting #4 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #31 for R-38191.



Figure 1: Milestone Removed Sidewalk



Figure 2: Milestone Placed Compacted Aggregate for Temp HMA