



AMERICAN  
**STRUCTUREPOINT**  
INC.

## WEEKLY INSPECTION REPORT

---

August 30, 2021

<b>FOR WEEK ENDING:</b>	September 3, 2021
<b>PROJECT NAME:</b>	Gostlin & Sheffield Roadway Reconstruction
<b>PROJECT LOCATION:</b>	Hammond, IN
<b>OWNER:</b>	City of Hammond
<b>CONTRACTOR:</b>	Grimmer Construction, Inc.
<b>CONTRACT NUMBER:</b>	R-38191
<b>FIELD MANAGER:</b>	John Tucker
<b>PROJECT ENGINEER:</b>	Jeff Brent
<b>FINAL COMPLETION:</b>	October 8, 2021
<b>PERCENT OF PROJECT COMPLETE</b>	<b>79.5%</b>

---

### Recent Progress (August 23-28)

- Grimmer completes sanitary sewer on Gostlin

### Anticipated Activities for the upcoming week (August 30-September 3)

- Grimmer will continue sanitary sewer removal on Gostlin
- Grimmer will begin watermain work on Gostlin

### Of Note:

- Progress Meeting #39 was held on August 25, 2021
- Progress Meeting #40 will be held on September 8, 2021
  - Progress Meeting #40 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #13 for R-38192.



*Figure 1: Installing Sanitary Sewer*