



WEEKLY INSPECTION REPORT

September 7, 2021

FOR WEEK ENDING:	September 10, 2021
PROJECT NAME:	Chicago Street Widening & Reconstruction - Part 2
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Milestone Contractors
CONTRACT NUMBER:	R-38192
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	September 18, 2022
PERCENT OF PROJECT COMPLETE	22.0%

Recent Progress (August 30- September 3)

- Milestone placed HMA Base throughout the site for Phase 1
- Milestone placed HMA Base, HMA Intermediate from Hohman to Sheffield
- Milestone placed topsoil in preparation for seed and sod

Anticipated Activities for the upcoming week (September 7 - 10)

- Milestone will continue curb and gutter
- TMC will prepare Sheffield to Hohman for opening

Of Note:

- Progress Meeting #12 was held on August 25, 2021
- Progress Meeting #13 will be held on September 3, 2021
 - Progress Meeting #13 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #40 for R-38191.



Figure 1: Asphalt Trucks Line Up for Paving