



AMERICAN
STRUCTUREPOINT
INC.

WEEKLY INSPECTION REPORT

July 26, 2021

FOR WEEK ENDING:	July 30, 2021
PROJECT NAME:	Gostlin & Sheffield Roadway Reconstruction
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Grimmer Construction, Inc.
CONTRACT NUMBER:	R-38191
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	October 8, 2021
PERCENT OF PROJECT COMPLETE	74.5%

Recent Progress (July 19-23)

- Slussers placed topsoil and seed
- Grimmer began installing sanitary sewer
- Milestone finished asphalt work

Anticipated Activities for the upcoming week (July 26-30)

- Grimmer will continue sewer work along Gostlin

Of Note:

- Progress Meeting #36 was held on June 14, 2021
- Progress Meeting #37 will be held on July 28, 2021
 - Progress Meeting #37 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #10 for R-38192.



Figure 1: Hanover/Sheffield looking South



Figure 2: Hudson/Sheffield looking South