



## WEEKLY INSPECTION REPORT

---

October 25, 2021

<b>FOR WEEK ENDING:</b>	October 29, 2021
<b>PROJECT NAME:</b>	Chicago Street Widening & Reconstruction - Part 2
<b>PROJECT LOCATION:</b>	Hammond, IN
<b>OWNER:</b>	City of Hammond
<b>CONTRACTOR:</b>	Milestone Contractors
<b>CONTRACT NUMBER:</b>	R-38192
<b>FIELD MANAGER:</b>	John Tucker
<b>PROJECT ENGINEER:</b>	Jeff Brent
<b>FINAL COMPLETION:</b>	September 18, 2022
<b>PERCENT OF PROJECT COMPLETE</b>	<b>45.0%</b>

---

### Recent Progress (October 18-22)

- Milestone finished Curb and Gutter and Carriage Walks
- Milestone placed the second lift of HMA Base

### Anticipated Activities for the upcoming week (October 25-29)

- Milestone will place intermediate HMA on Mainline
- Milestone will place intermediate HMA on Side Streets
- TMC will Temp Stripe

### Of Note:

- Progress Meeting #16 was held on October 20, 2021
  - Progress Meeting #17 will be held on November 3, 2021
    - Progress Meeting #17 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #44 for R-38191.
-