



AMERICAN
STRUCTUREPOINT
INC.

WEEKLY INSPECTION REPORT

May 3, 2021

FOR WEEK ENDING:	May 7, 2021
PROJECT NAME:	Chicago Street Widening & Reconstruction - Part 2
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Milestone Contractors
CONTRACT NUMBER:	R-38192
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	September 18, 2022
PERCENT OF PROJECT COMPLETE	2.0%

Recent Progress (April 26 - 30)

- All Utilities in conflict with Phase 1 MOT
-

Anticipated Activities for the upcoming week (May 3-7)

- Milestone will Finish Temp Pavement
- TMC will reconfigure traffic for Phase 1
- Milestone will start deconstruction of Phase 1

Of Note:

- Progress Meeting #3 was held on April 21, 2021
- Progress Meeting #4 will be held on May 5, 2021
 - Progress Meeting #4 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #31 for R-38191.



Figure 1: Milestone Paves Temp Road Near Hohman



Figure 2: Milestone Paves Temp Road Near Baltimore