



WEEKLY INSPECTION REPORT

October 11, 2021

FOR WEEK ENDING:	October 15, 2021
PROJECT NAME:	Chicago Street Widening & Reconstruction - Part 2
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Milestone Contractors
CONTRACT NUMBER:	R-38192
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	September 18, 2022
PERCENT OF PROJECT COMPLETE	42.0%

Recent Progress (October 4-9)

- Milestone placed Curb and Gutter, Sidewalk, Drives and Curb Ramps
- Milestone placed topsoil throughout the site

Anticipated Activities for the upcoming week (October 11-15)

- Milestone will finish curb and Gutter
- Slussers will place topsoil and seed

Of Note:

- Progress Meeting #15 was held on October 6, 2021
- Progress Meeting #16 will be held on October 20, 2021
 - Progress Meeting #16 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #43 for R-38191.



Figure 1: Milestone poured curb and gutter East of Torrence