



AMERICAN  
**STRUCTUREPOINT**  
INC.

## WEEKLY INSPECTION REPORT

---

July 19, 2021

<b>FOR WEEK ENDING:</b>	July 23, 2021
<b>PROJECT NAME:</b>	Gostlin & Sheffield Roadway Reconstruction
<b>PROJECT LOCATION:</b>	Hammond, IN
<b>OWNER:</b>	City of Hammond
<b>CONTRACTOR:</b>	Grimmer Construction, Inc.
<b>CONTRACT NUMBER:</b>	R-38191
<b>FIELD MANAGER:</b>	John Tucker
<b>PROJECT ENGINEER:</b>	Jeff Brent
<b>FINAL COMPLETION:</b>	October 8, 2021
<b>PERCENT OF PROJECT COMPLETE</b>	<b>74.0%</b>

---

### Recent Progress (July 12 - 16)

- Grimmer placed topsoil
- Grimmer removed pavement

### Anticipated Activities for the upcoming week (July 19 – 23)

- Grimmer will begin sewer work along Gostlin

### Of Note:

- Progress Meeting #36 was held on June 14, 2021
- Progress Meeting #37 will be held on July 28, 2021
  - Progress Meeting #37 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #10 for R-38192.



*Figure 1: Topsoil being placed at Marble*



*Figure 2: Finishing touches at CSX*