



WEEKLY INSPECTION REPORT

September 27, 2021

FOR WEEK ENDING:	October 1, 2021
PROJECT NAME:	Gostlin & Sheffield Roadway Reconstruction
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Grimmer Construction, Inc.
CONTRACT NUMBER:	R-38191
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	October 8, 2021
PERCENT OF PROJECT COMPLETE	81.0%

Recent Progress (September 20-24)

- Grimmer finished Watermain and service lines work along Gostlin
- Grimmer terminated service to old main

Anticipated Activities for the upcoming week (September 27-October 1)

- Grimmer will finish utilities
- Grimmer will continue installing storm sewer
- Grimmer will continue removing pipe

Of Note:

- Progress Meeting #41 was held on September 22, 2021
- Progress Meeting #42 will be held on October 6, 2021
 - Progress Meeting #42 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #15 for R-38192.



Figure 1: Grimmer finishing water main connections