



AMERICAN
STRUCTUREPOINT
INC.

WEEKLY INSPECTION REPORT

September 7, 2021

FOR WEEK ENDING:	September 10, 2021
PROJECT NAME:	Gostlin & Sheffield Roadway Reconstruction
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Grimmer Construction, Inc.
CONTRACT NUMBER:	R-38191
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	October 8, 2021
PERCENT OF PROJECT COMPLETE	79.5%

Recent Progress (August 30-September 3)

- Grimmer continues installing watermain along Gostlin

Anticipated Activities for the upcoming week (September 7 - 10)

- Grimmer will continue sanitary sewer removal on Gostlin
- Grimmer will continue watermain work on Gostlin

Of Note:

- Progress Meeting #39 was held on August 25, 2021
- Progress Meeting #40 will be held on September 8, 2021
 - Progress Meeting #40 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #13 for R-38192.



Figure 1: Installing Water Main and Valve