



AMERICAN
STRUCTUREPOINT
INC.

WEEKLY INSPECTION REPORT

May 10, 2021

FOR WEEK ENDING:	May 14, 2021
PROJECT NAME:	Gostlin & Sheffield Roadway Reconstruction
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Grimmer Construction, Inc.
CONTRACT NUMBER:	R-38191
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	October 8, 2021
PERCENT OF PROJECT COMPLETE	60.0%

Recent Progress (May 3 - 7)

- Milestone Paved Base HMA
- Milestone Poured Curb and Gutter
- Hawk Installed Light Pole Foundations
- Grimmer Finished Sanitary Sewer Tie-Ins

Anticipated Activities for the upcoming week (May 10-14)

- Milestone will pour drive ways
- Milestone will pour sidewalk and curb ramps
- Hawk will install Light Poles
- Grimmer will Install Storm Sewer on Sheffield

Of Note:

- Progress Meeting #31 was held on May 5, 2021
- Progress Meeting #32 will be held on May 19, 2021
 - Progress Meeting #32 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #5 for R-38192.



Figure 1: Gostlin St looking West at Dearborn



Figure 2: New Curb and Gutter Installed on Gostlin