



WEEKLY INSPECTION REPORT

August 23, 2021

FOR WEEK ENDING:	August 30, 2021
PROJECT NAME:	Chicago Street Widening & Reconstruction - Part 2
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Milestone Contractors
CONTRACT NUMBER:	R-38192
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	September 18, 2022
PERCENT OF PROJECT COMPLETE	21.0%

Recent Progress (August 16-20)

- Milestone poured curb and gutter
- Milestone poured sidewalk and path
- Milestone continued dig out and subgrade treatment

Anticipated Activities for the upcoming week (August 23-27)

- Milestone continues sidewalk, path and drives
- Milestone will finish subgrade treatment

Of Note:

- Progress Meeting #11 was held on August 11, 2021
- Progress Meeting #12 will be held on August 25, 2021
 - Progress Meeting #12 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #39 for R-38191.



Figure 1: Subgrade Treatment Installation



Figure 22: Multi-Use Path Being Poured