



AMERICAN
STRUCTUREPOINT
INC.

WEEKLY INSPECTION REPORT

August 9, 2021

FOR WEEK ENDING:	August 13, 2021
PROJECT NAME:	Gostlin & Sheffield Roadway Reconstruction
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Grimmer Construction, Inc.
CONTRACT NUMBER:	R-38191
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	October 8, 2021
PERCENT OF PROJECT COMPLETE	78.5%

Recent Progress (August 2-6)

- Grimmer continues sanitary sewer heading west crossing Dearborn

Anticipated Activities for the upcoming week (August 9-13)

- Grimmer will continue sewer work along Gostlin
- Grimmer will connect sanitary laterals

Of Note:

- Progress Meeting #37 was held on June 28 2021
- Progress Meeting #38 will be held on August 11, 2021
 - Progress Meeting #38 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #11 for R-38192.



Figure 1: Installing Sanitary Sewer near Gostlin/Dearborn