



AMERICAN
STRUCTUREPOINT
INC.

WEEKLY INSPECTION REPORT

September 20, 2021

FOR WEEK ENDING:	September 24, 2021
PROJECT NAME:	Gostlin & Sheffield Roadway Reconstruction
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Grimmer Construction, Inc.
CONTRACT NUMBER:	R-38191
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	October 8, 2021
PERCENT OF PROJECT COMPLETE	80.0%

Recent Progress (September 13-17)

- Grimmer finished Watermain work along Gostlin
- Grimmer continues Storm Sewer work along Gostlin

Anticipated Activities for the upcoming week (September 20-24)

- Grimmer will continue water service lines
- Grimmer will begin storm sewer work along Gostlin

Of Note:

- Progress Meeting #40 was held on September 8, 2021
- Progress Meeting #41 will be held on September 22, 2021
 - Progress Meeting #41 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #14 for R-38192.



Figure 1: Installing Storm laterals



Figure #2: Storm Sewer along Gostlin