



AMERICAN
STRUCTUREPOINT
INC.

WEEKLY INSPECTION REPORT

April 6, 2021

FOR WEEK ENDING:	March 9, 2021
PROJECT NAME:	Gostlin & Sheffield Roadway Reconstruction
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Grimmer Construction, Inc.
CONTRACT NUMBER:	R-38191
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	October 8, 2021
PERCENT OF PROJECT COMPLETE	52.8%

Recent Progress (March 29 – April 2)

- Grimmer Installed 16” Ductile Iron Watermain at the Sheffield Ave - Chicago St Intersection
- Grimmer Reinforced the Tapping Valve on 54”x24” Watermain Connection
- Grimmer Installed Storm Sewer at the Sheffield Ave – Hanover St Intersection

Anticipated Activities for the upcoming week (April 5 – April 9)

- Grimmer will Connect the New 16” Watermain to the Existing 16” Watermain on Sheffield Ave South of Chicago Street
- Grimmer will make Watermain Connections at Marble St and Brunswick St
- Grimmer will Remove Old 16” and 24” Watermain Pipe

Of Note:

- Progress Meeting #28 was held on March 24, 2021
- Progress Meeting #29 will be held on April 7, 2021
 - Progress Meeting #29 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #2 for R-38192.



Figure 1: Watermain Near Sheffield and Marble



Figure 2: Hanover Storm Sewer