



AMERICAN  
**STRUCTUREPOINT**  
INC.

## WEEKLY INSPECTION REPORT

---

December 6, 2021

<b>FOR WEEK ENDING:</b>	December 10, 2021
<b>PROJECT NAME:</b>	Gostlin & Sheffield Roadway Reconstruction
<b>PROJECT LOCATION:</b>	Hammond, IN
<b>OWNER:</b>	City of Hammond
<b>CONTRACTOR:</b>	Grimmer Construction, Inc.
<b>CONTRACT NUMBER:</b>	R-38191
<b>FIELD MANAGER:</b>	John Tucker
<b>PROJECT ENGINEER:</b>	Jeff Brent
<b>FINAL COMPLETION:</b>	December 9, 2021
<b>PERCENT OF PROJECT COMPLETE</b>	<b>95.0%</b>

---

### Recent Progress (November 29-December 3)

- Milestone finished concrete work
- Grimmer made storm sewer connection at Grover
- Grimmer continued placing topsoil

### Anticipated Activities for the upcoming week (November 8-12)

- Grimmer will continue placing topsoil
- Milestone will finish placing asphalt
- Hawk will complete signal mast arms

### Of Note:

- Progress Meeting #46 was held on December 3, 2021
- Progress Meeting #47 will be held on December 15, 2021
  - Progress Meeting #47 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #19 for R-38192.



*Figure 1: Milestone pours colored concrete for the roundabout truck apron*