



WEEKLY INSPECTION REPORT

September 13, 2021

FOR WEEK ENDING:	September 17, 2021
PROJECT NAME:	Chicago Street Widening & Reconstruction - Part 2
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Milestone Contractors
CONTRACT NUMBER:	R-38192
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	September 18, 2022
PERCENT OF PROJECT COMPLETE	37.0%

Recent Progress (September 7 -10)

- Milestone placed curb and gutter
- TMC striped and opened Sheffiled

Anticipated Activities for the upcoming week (September 13-17)

- Milestone will continue curb and gutter
- Milestone will continue HMA work

Of Note:

- Progress Meeting #13 was held on September 8, 2021
- Progress Meeting #14 will be held on September 22, 2021
 - Progress Meeting #14 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #41 for R-38191.



Figure 1: Sheffield New Transition into Chicago St