



WEEKLY INSPECTOR'S FORECAST

July 6TH, 2022

FOR WEEK ENDING:	July 8, 2022
PROJECT NAME:	R-38192 Chicago Street Reconstruction Part II
PROJECT LOCATION:	Hammond, Indiana
OWNER:	City of Hammond
CONTRACTOR:	Milestone Contractors
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
PROJECT COMPLETION:	70%
COMPLETION DATE:	August 2022

- **Recent Progress (June 27th, 2022- July 1st, 2022)**
- **Monday, June 27th**
 - Milestone was on site in the afternoon to pour front stoops/sidewalk to houses between Towle and Cameron.
 - Hawk was on site to run conduit and prepare the foundation for the pedestrian light for the bike trail.
- **Tuesday, June 28th**
 - Milestone was on site to finish pouring front stoops/sidewalk to houses between Towle and Cameron.
 - Milestone formed and poured sidewalk at Henry ally.
- **Wednesday, June 29th**
 - Milestone formed and poured sidewalk at Torrence. This finished all concrete work for the south side of Chicago Street.
- **Thursday, June 30th**
 - No work
- **Friday, June 1st**
 - Milestone formed and poured sidewalk and curb tie-ins at Henry intersection on the north side of the street.
- **Anticipated Work for the Upcoming Week (July 4th, 2022-July 8th, 2022)**
 - Continue prepping and pouring tie-ins on the north side of Chicago.
 - Continue grading and prepping for sod and seed.
 - Prepare for closure to start RAB.
- **Personnel Onsite**
 - Jeff Brent-Project Manager
 - Joel Dykstra-Project Inspector



Milestone pouring sidewalks for houses.



Milestone grading for tie-in on Henry.