



AMERICAN
STRUCTUREPOINT
INC.

WEEKLY INSPECTION REPORT

June 14, 2021

FOR WEEK ENDING:	June 18, 2021
PROJECT NAME:	Chicago Street Widening & Reconstruction - Part 2
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Milestone Contractors
CONTRACT NUMBER:	R-38192
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	September 18, 2022
PERCENT OF PROJECT COMPLETE	13.9%

Recent Progress (June 7-11)

- Grimmer Installed Water Main on Hohman Ave

Anticipated Activities for the upcoming week (June 14-18)

- Grimmer Continues installing Storm Sewer on Chicago heading East
- Grimmer to install water main from Sheffield to Hohman

Of Note:

- Progress Meeting #6 was held on June 2, 2021
 - Progress Meeting #7 will be held on June 16, 2021
 - Progress Meeting #7 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #34 for R-38191.
-



Figure 1: Grimmer places tracer tape above new water main



Figure 2: Grimmer installs new fire hydrant