



AMERICAN
STRUCTUREPOINT
INC.

WEEKLY INSPECTION REPORT

May 24, 2021

FOR WEEK ENDING:	May 28, 2021
PROJECT NAME:	Gostlin & Sheffield Roadway Reconstruction
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Grimmer Construction, Inc.
CONTRACT NUMBER:	R-38191
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	October 8, 2021
PERCENT OF PROJECT COMPLETE	69.0%

Recent Progress (May 17-21)

- Milestone laid Base and Intermediate Asphalt on Gostlin
- Slussers Seeded the Southside of Gostlin
- TMC placed some Temporary Striping on Dearborn

Anticipated Activities for the upcoming week (May 24-28)

- Grimmer will grade for Chemical Modification
- CSX and NICTD to begin crossing improvements
- Rock Solid will chemically modify

Of Note:

- Progress Meeting #32 was held on May 19, 2021
- Progress Meeting #33 will be held on June 2, 2021
 - Progress Meeting #33 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #6 for R-38192.



Figure 1: Milestone rolling Intermediate HMA at State Line