



AMERICAN  
**STRUCTUREPOINT**  
INC.

## WEEKLY INSPECTION REPORT

---

October 25, 2021

<b>FOR WEEK ENDING:</b>	October 29, 2021
<b>PROJECT NAME:</b>	Gostlin & Sheffield Roadway Reconstruction
<b>PROJECT LOCATION:</b>	Hammond, IN
<b>OWNER:</b>	City of Hammond
<b>CONTRACTOR:</b>	Grimmer Construction, Inc.
<b>CONTRACT NUMBER:</b>	R-38191
<b>FIELD MANAGER:</b>	John Tucker
<b>PROJECT ENGINEER:</b>	Jeff Brent
<b>FINAL COMPLETION:</b>	October 8, 2021
<b>PERCENT OF PROJECT COMPLETE</b>	<b>86.0%</b>

---

### Recent Progress (October 18-22)

- Milestone placed Base HMA
- Milestone placed Concrete Curb and Gutter
- Grimmer places stone for multi-use path

### Anticipated Activities for the upcoming week (October 25-29)

- Grimmer will finish prepping for drives and path
- Milestone will pour path and drives

### Of Note:

- Progress Meeting #43 was held on October 20, 2021
- Progress Meeting #44 will be held on November 3, 2021
  - Progress Meeting #44 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #17 for R-38192.



*Figure 1: Base HMA is rolled*



*Figure 2: Curb and Gutter placed at State Line*