



AMERICAN
STRUCTUREPOINT
INC.

WEEKLY INSPECTION REPORT

April 12, 2021

FOR WEEK ENDING:	April 16, 2021
PROJECT NAME:	Gostlin & Sheffield Roadway Reconstruction
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Grimmer Construction, Inc.
CONTRACT NUMBER:	R-38191
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	October 8, 2021
PERCENT OF PROJECT COMPLETE	53.0%

Recent Progress (April 5 - 9)

- Grimmer Connected New Watermain to Existing Watermain on South Sheffield
- Grimmer Made Watermain Connections at Marble St and Brunswick St
- Grimmer Removed Old Watermain Along Sheffield

Anticipated Activities for the upcoming week (April 12 - 16)

- Grimmer Will Grade Gostlin St for Chemical Modification Subgrade Treatment
- Grimmer Will Finish Watermain Connections at Chicago St
- Grimmer Will Install New Sanitary Sewer Along Sheffield

Of Note:

- Progress Meeting #29 was held on April 7, 2021
- Progress Meeting #30 will be held on April 21, 2021
 - Progress Meeting #30 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #3 for R-38192.



Figure 1: Grading Efforts Near State Line



Figure 2: Old Watermain Being Removed from Sheffield