



AMERICAN  
**STRUCTUREPOINT**  
INC.

## WEEKLY INSPECTION REPORT

---

June 28, 2021

<b>FOR WEEK ENDING:</b>	July 2, 2021
<b>PROJECT NAME:</b>	Gostlin & Sheffield Roadway Reconstruction
<b>PROJECT LOCATION:</b>	Hammond, IN
<b>OWNER:</b>	City of Hammond
<b>CONTRACTOR:</b>	Grimmer Construction, Inc.
<b>CONTRACT NUMBER:</b>	R-38191
<b>FIELD MANAGER:</b>	John Tucker
<b>PROJECT ENGINEER:</b>	Jeff Brent
<b>FINAL COMPLETION:</b>	October 8, 2021
<b>PERCENT OF PROJECT COMPLETE</b>	<b>74.0%</b>

---

### Recent Progress (June 21-25)

- Milestone pours curb and gutter, multi-use path, sidewalk and curb ramps
- Hawk erects light poles south of NICTD
- Milestone paves second lift of base north of NICTD

### Anticipated Activities for the upcoming week (June 28- July 2)

- Milestone will continue pouring multi-use path, sidewalk and curb ramps
- Milestone will pave intermediate

### Of Note:

- Progress Meeting #34 was held on June 16, 2021
- Progress Meeting #35 will be held on June 30, 2021
  - Progress Meeting #35 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #8 for R-38192.



*Figure 1: Sheffield/NICTD Crossing looking North*



*Figure 2: Hanover Looking North*