



WEEKLY INSPECTION REPORT

June 21, 2021

FOR WEEK ENDING:	June 25, 2021
PROJECT NAME:	Gostlin & Sheffield Roadway Reconstruction
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Grimmer Construction, Inc.
CONTRACT NUMBER:	R-38191
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	October 8, 2021
PERCENT OF PROJECT COMPLETE	73.5%

Recent Progress (June 14-18)

- Milestone poured curb and gutter, center curb, sidewalk and multi-use path

Anticipated Activities for the upcoming week (June 21-25)

- Milestone will continue pouring sidewalk and multi-use path
- NICTD will pave between tracks
- Hawk Will Install Light Poles
- Milestone will pave second lift base HMA

Of Note:

- Progress Meeting #34 was held on June 16, 2021
- Progress Meeting #35 will be held on June 30, 2021
 - Progress Meeting #35 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #8 for R-38192.



Figure 1: Sidewalk west of Sheffield looking East



Figure 2: Southern approach of Roundabout Looking North