



AMERICAN
STRUCTUREPOINT
INC.

WEEKLY INSPECTION REPORT

April 26, 2021

FOR WEEK ENDING:	April 30, 2021
PROJECT NAME:	Gostlin & Sheffield Roadway Reconstruction
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Grimmer Construction, Inc.
CONTRACT NUMBER:	R-38191
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	October 8, 2021
PERCENT OF PROJECT COMPLETE	55.0%

Recent Progress (April 19 - 23)

- Grimmer Continued Installing Sanitary Sewer on Sheffield
- Gostlin Phase 2 was Graded and Chemically Modified

Anticipated Activities for the upcoming week (April 26 - 30)

- Grimmer will Continue Installing Sanitary Sewer
- Milestone will Pave Base Asphalt
- Milestone will Begin Concrete Work

Of Note:

- Progress Meeting #30 was held on April 21, 2021
- Progress Meeting #31 will be held on May 5, 2021
 - Progress Meeting #31 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #4 for R-38192.



Figure 1: Gostlin St looking East from Dearborn



Figure 2: Rock Solid Chemically Modifying