



WEEKLY INSPECTION REPORT

October 11, 2021

FOR WEEK ENDING:	October 15, 2021
PROJECT NAME:	Gostlin & Sheffield Roadway Reconstruction
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Grimmer Construction, Inc.
CONTRACT NUMBER:	R-38191
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	October 8, 2021
PERCENT OF PROJECT COMPLETE	83.0%

Recent Progress (October 4-9)

- Grimmer grades for chemical modification
- Grimmer stones side streets

Anticipated Activities for the upcoming week (October 11-15)

- Grimmer will finish grading
- Rock Soild will chemically modify the subgrade soil
- Grimmer will continue removing pipe

Of Note:

- Progress Meeting #42 was held on October 6, 2021
 - Progress Meeting #43 will be held on October 20, 2021
 - Progress Meeting #43 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #16 for R-38192.
-



Figure 1: Grimmer grades Gostlin



Figure 2: Grimmer stones Dearborn