



AMERICAN  
**STRUCTUREPOINT**  
INC.

## WEEKLY INSPECTION REPORT

---

September 27, 2021

<b>FOR WEEK ENDING:</b>	October 1, 2021
<b>PROJECT NAME:</b>	Chicago Street Widening & Reconstruction - Part 2
<b>PROJECT LOCATION:</b>	Hammond, IN
<b>OWNER:</b>	City of Hammond
<b>CONTRACTOR:</b>	Milestone Contractors
<b>CONTRACT NUMBER:</b>	R-38192
<b>FIELD MANAGER:</b>	John Tucker
<b>PROJECT ENGINEER:</b>	Jeff Brent
<b>FINAL COMPLETION:</b>	September 18, 2022
<b>PERCENT OF PROJECT COMPLETE</b>	<b>37.5%</b>

---

### Recent Progress (September 20-24)

- Milestone poured sidewalk along the north side of Chicago Street

### Anticipated Activities for the upcoming week (September 27-October 1)

- Milestone will continue sidewalk, curb ramp and drive installation

### Of Note:

- Progress Meeting #14 was held on September 22, 2021
- Progress Meeting #15 will be held on October 6, 2021
  - Progress Meeting #15 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #42 for R-38191.



Figure 1: Milestone pouring Sidewalk between Cameron and Johnson