



WEEKLY INSPECTION REPORT

November 8, 2021

FOR WEEK ENDING:	November 12, 2021
PROJECT NAME:	Chicago Street Widening & Reconstruction - Part 2
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Milestone Contractors
CONTRACT NUMBER:	R-38192
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	September 18, 2022
PERCENT OF PROJECT COMPLETE	48.0%

Recent Progress (November 1-5)

- TMC switched traffic into Construction Phase 2

Anticipated Activities for the upcoming week (November 8-12)

- JM Wrecking will demo Alex Auto Sales
- Milestone will begin site demo

Of Note:

- Progress Meeting #17 was held on November 3, 2021
 - Progress Meeting #18 will be held on November 17, 2021
 - Progress Meeting #18 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #45 for R-38191.
-